## Appendix 0

Del Terra's Timeline at BUSD 2011 2012 2013 2014 2015 2018 2019 2009 2016 2017 2020 2012 Sep. 1- 2009 Agreement. Program Jun. 1- Extra Services for Facilities report HVAC **No Notable Events** No Notable Events No Notable Events Management Agreement Bassett USD and Assessment, Facility Report, District Roofing 2021 2013 Del Terra. Effective through June 30, 2010 Assessment and DSA Close Out 2018 Feb. 24- DSA stop work order BHS, Edgewood Oct. 14- Board ratifies Agreement for **Feb. 8**- 2013 Amendment to 2010 Sep. 15- Extra Services Inv 36382 21st Century TK-5 Apr. 21- Del Terra declares that the 2015 Sunkist and Van Wig \$401,595 plus reimbursables of up to Agreement Project Reprogramming & Replanning/ Tech Agreement had expired \$10,000 Mar. 2- DSA follow up letter 2014 Jun.18 - Proposed Amendment to 2015 Agreement 2010 Mar. 19- Contract with SGH to close out Apr. 1-2014 Amendment to 2009 Agreement; 2019 Jul. 1- Professional Services Agreement from July Effective 4/1/14 expires 3/31/15 Apr. 17- Del Terra termination letter issued 1, 2010 through December 31, 2013 Jul. 29- 2019 Agreement with Close Out included Aug. 5- Board approves Fourth Amendment to 2010 Construction Management Agreement Jul. 22- 2010 Program Management Agreement Sep. 24 – Extra Services for BHS Adult School (\*no close out\*) \$320,000 Modernization and Prop 39 Climate Energy 2015 Efficiency 2011 Mar. 31- 2014 Amendment expires No Notable Events Apr. 21- Board approves Program and

1		4	4
	u		
	•		

Aug. 11- Inv 36220-11 Retention paid on 2009 Agreement

2014

May 1- Inv 36240-16 Rev. Retention paid on 2013 Amendment

> Nov. 4- Invoice 36360-02 Final Payment on **Demonstration Classrooms**

2015

Apr. 29- Inv. 36370-01 for PM and CM Services Jun. 1- Extra Services Invoices 36270-01, 362230-01, Jun. 2- Last Inv 36381-06 21st Century Schools TKsent to District for \$400,000

**Construction Management Agreement** 

May 1- Inv. 36245-13 Final Payment for 2013 Agreement for Close Out

Jul. 1- Invoice 36255-01 for Development of Bond **Program** 

Sep. 1- Only invoice for 21st Century Classrooms 6-12 Project inv 36380-01 2016

362240-1, 36201-1 for various projects

Jun. 8- First invoice 36381-1 21st Century Schools TK-5 CM

Sep. 15- Extra Services Invoice 36382 21st Century TK-5 Reprogramming/Replanning

Oct. 6- Last substantive Invoice 36381-05 21st Century Schools TK-5 CM Project (paid 11/9/16) 2017

5 CM retention payment

2018

May 3- Retention Payment for 2015 Agreement. Invoice 36250R Feb. 5- Inv 36500-03 Retention/Final payment on Florence Flanner Modernization

2020

2019

May 21- Invoice 36511 for close out under 2019 Agreement

Jul. 18, 2013 - Reynoso appointed as Superintendent

Mar. 21, 2014- Rojas hired as Deputy Superintendent

May 22, 2014- Superintendent Reynoso takes medical leave, Alejandro Rojas appointed Acting Superintendent

Oct. 2014- Board appoints Rojas as Superintendent for the District

May 2017-French appointed as Superintendent until June 30, 2020

Nov. 4, 2014- The voters in Bassett Unified School District area pass Measure V with a 64.2% vote

Aug. 2015- Debra French hired as Assistant Superintendent of Human Resources

Aug. 2016- Linda Bermudez hired as Director of Policy Compliance and Partnerships

Sep. 2016- Debra French appointed as Assistant Superintendent

May 24, 2017- Alejandro Rojas resigns as Superintendent, French appointed as Superintendent

Jan. 2019- Bermudez Promoted to Executive Director of **Business Services** 

Feb. 2020- Bermudez announces medical leave

Jun. 2021- Bermudez terminated from BUSD

Invoices

Contracts

## Del Terra Timeline (Appendix 0)

9/1/09	2009 Agreement. Program Management Agreement Bassett USD and Del Terra. Effective through June 30, 2010. \$411,595 paid in 10 installments. Scope of work includes at Exhibit A "Assist and coordinate with architect to close all bond projects (Measure E) with DSA, ensure that contractor, consultants, testing and inspection laboratories provide verified reports, testing and inspection documents, contract information, DSA 102, DSA 6 forms, notice of completion, change order documents and any other additional documentation required to close these projects with DSA certification.	\$411,595
10/14/09	Board ratifies Agreement for \$401,595 plus reimbursables of up to \$10,000	
7/1/10	Professional Services Agreement from July 1, 2010 through December 31, 2013	
7/22/10	2010 Program Management Agreement (no "closeout" is included here). This agreement is amended for 2013 Amendment	
8/11/10	Inv 36220-11 Retention paid on 2009 Agreement	
2/8/13	2013 Amendment to 2010 Agreement to "provide the necessary DSA closeout services for the unclosed/open bond, nonbond and legacy projects	\$250,000
3/21/14	District hires Alex Rojas as Deputy Superintendent	
5/14	Alex Rojas becomes Interim Superintendent for the District	
5/1/14	Inv 36240-16 Rev. Retention paid on 2013 Amendment	\$15,000
5/22/14	Amendment to Professional Services Agreement effective 4/1/14 expires 3/31/15. Provide DSA close-out services for un-closed/open bond, non-bond and legacy projects. Perform all actions necessary to achieve DSA closeout for all District buildings that have not received a DSA certification. \$460,0000 to be paid in 12 equal payments (\$36,417 plus 5% retention upon completion)	\$460,000
8/5/14	Board approves Fourth Amendment to Construction Management Agreement (dated 5/25/10) Improvement to 3 classrooms located at Bassett High, Don Julian, and Edgewood Academy for \$300,000.	\$300,000
10/14	Alex Rojas becomes District Superintendent	
11/4/14	The voters in Bassett Unified School District area pass Measure V with a 64.2% vote	

11/4/14	Invoice 36360-02 Final Payment on Demonstration Classrooms paid \$63,000 (payment on 12/4/14) ** note even though invoice says 11/20/14 the invoice must be from before 12/4/14 since the payment was made then**	\$63,000
4/21/15	Board approves Program and Construction Management Agreement providing for 4% Program management services fee on the Bond Program and 9.9% pm actual construction costs. Del Terra bills in 36 payments (\$31,666 plus 5% retention of \$39,166)	\$1,200,000 PM CM by Project
4/29/15	Inv. 36370-01 PM and CM Services District-Wide Projects - \$400,000.00 (paid 7/21/16)	\$400,000
5/1/15	Inv. 36245-13 Final Payment for Closeout. Final \$23,000 retention payment made (Check issued 5/20/15)	
7/1/15	Invoice 36255-01 for Development of bond program - \$85,000 (Paid 2/8/16)	\$85,000
9/1/15	Only invoice for 21 <sup>st</sup> Century Classrooms 6-12 Project inv 36380-01 CM is issued for \$431,207 (Payment issued on 9/1/15) Edgewood, Torch and Bassett High.	\$431,207
6/1/16	Extra Services Invoice 36270-01 for Facilities report HVAC Assessment - \$115,750	\$115,750
6/1/16	Extra Services Inv 362230-01 Facility Report, Torch Environmental - \$68,000.00 (Paid 7/21/16)	\$68,000
6/1/16	Extra Services Inv. 362240-01 DSA Close-Out - \$64,500.00 (Paid 7/21/16)	\$64,500
6/1/16	Extra Services Inv 36201-01 District Roofing Assessment - \$74,500.00 (Paid 7/21/16)	\$74,500
6/8/16	1 <sup>st</sup> invoice 36381-01 21 <sup>st</sup> Century Schools TK-6 CM (7/21/16)	\$112,394
9/15/16	Extra Services Inv 36382 21st Century TK-5 Project Reprogramming & Replanning/ Tech - \$230,000.00. Attachment to invoice shows this is for 21st Century Classrooms (Paid 11/28/16)	\$230,000
10/6/16	Last substantive Invoice 36381-05 21st Century Schools TK-5 CM Project (paid 11/9/16)	\$29,972
5/24/17	Alex Rojas Resigns as Superintendent (Alex Rojas is then hired as a consultant Greenvale Consulting for \$12,000 a month) Debra French hired at this time.	
	1	

6/2/17	Last Inv 36381-06 21st Century Schools TK-5 CM retention payment (Paid 6/14/17)	\$9,900
4/21/18	Del Terra declares that the 2015 Agreement had expired	
5/3/18	Retention Payment for 2015 Agreement. Invoice 36250R	\$15,855
6/18	Proposed Amendment to 2015 Agreement	
2/5/19	Inv 36500-03 Retention/Final payment on Florence Flanner Modernization. (Paid 3/18/19)	\$42,975
7/29/19	2019 Agreement. Agreement for Program and Construction Management. BHS Swimming pool, gym HVAC, Football Field, Locker Room Various sites, AB 1266, and DSA Close out. \$796,245.	\$796,245
9/24/19	BHS Adult School additional services Bassett Adult School Renovation. Budget \$750,000, PM Fee \$27,298. CM Fee \$40,264. (approved Linda Bermudez)	\$67,562
9/24/19	Prop 39 Climate/Energy Efficiency Project additional service. Budget \$1,035,237. PM Fee \$37,679. CM \$55,577 (Approved Linda Bermudez)	\$93,256
9/24/19	Bassett Adult School Project additional service. Budget \$750,000. PM Fee \$27,298. CM \$40,264	\$67,562
5/21/20	Inv 36511 for close out under 2019 Agreement	\$1,175
2/24/21	DSA stop work order BHS, Edgewood, Sunkist & Van Wig	
3/2/21	DSA follow up letter	
3/19/21	Contract with SGH to close out	\$100,000
4/17/21	Del Terra termination letter issued	